

Hanford Site – Plateau Remediation Project Update – March 2017



Demolition at the Plutonium Finishing Plant.

Connie Simiele CH2M HILL Plateau Remediation Company



"Reducing and Mitigating Risks at the Hanford Site"




Hanford Site – Plateau Remediation Projects

- Plutonium Finishing Plant (PFP) Demolition
- Sludge Treatment Project (STP)
- Capsule Management
- Legacy and Transuranic (TRU) Waste







October 2016

January 2017

Demolition Time Lapse November 1 – December 31 YouTube Link: https://www.youtube.com/watch?v=8QtQ6hWDHZQ

PFP Closure Project – Expected Waste from Demolition

Both TRU and LLW will be generated.

- 50 large boxes of TRU that will require size reduction/repackaging into Waste Isolation Pilot Plant certifiable containers
- More than 400 55-gallon drums and standard waste boxes of TRU/M
- More than 17,000 tons of building debris to onsite Low Level Waste (LLW) disposal facility



Glove box load out.



on waste load out.





Sludge Treatment Project

- Remove and transfer 27m³ of highly radioactive sludge stored in basins near Columbia River to Central Plateau for storage
- Package sludge for transportation and storage
- Prepare T Plant to accept sludge







Delivery of first production sludge transport and storage container.



Capsule Management

Cs/Sr Capsule Extended Storage:

- Design/Fabrication contract issued November 2016
- CD-1 submittal on schedule for September 2017

• WESF Facility Upgrades:

- Ventilation upgrade complete
- Underground ductwork grouting complete
- Hot Cell grouting 80 percent complete



Cask Storage System.



Crew in WESF canyon reinforcing temporary ventilation header.





Legacy and TRU Waste

- Limited repack of large boxes for FY17 & FY18 to meet Tri Party Agreement Milestones
- Procure additional large box shipping capabilities
- Complete alternatives analysis for M-091 capabilities



Packaging waste box for shipment.



