



OVERVIEW OF THE WASTE TREATMENT PLANT EXTERNAL FLOWSHEET TEAM REVIEW

(a.k.a. “the Best & Brightest” Review)

Dr. Walter L. Tamosaitis, P.E.

Robert A. Gilbert

Kurt D. Gerdes

Waste Management '07

February 28, 2007



EM Environmental Management

safety ❖ performance ❖ cleanup ❖ closure



Hanford Waste Treatment and
Immobilization Plant Project

OUTLINE

- The Need
- The Approach
- The Outcome
- Lessons Learned
- Path Forward



THE NEED

- With the Cost Increasing and the Schedule Extending, DOE HQ Management Requested an In-depth Review of the:
 - Technical Soundness of the Flowsheet
 - Estimate at Completion.
- Technical Review to:


“Provide A Comprehensive Review and Analysis of the WTP’s Flowsheet Capability to Meet Contract Throughput as Designed”.



WTP REVIEW APPROACH

(some items)

- Scope Defined *and* What the Scope is Not.
- Functional Criteria Established for Reviewers
- No One from the Main Companies Involved.
- Team Consisted of Members from Major “Competimates”.
- Members Went Through 3 Review Gates.



WTP REVIEW APPROACH


(some items continued)

- Outside Review Groups Participated in Interim Reviews.
- Review Team Composed All Presentations.
- Review Team Defined What was an Issue.
- Final Report Reviewed Only for Accuracy and Not Edited.
- All 31 Reviewers Signed the Report.
- Report Issued as Originally Scheduled.



THE OUTCOME

- No Fatal Flaws
- All Issues Fixable
- Issues Included Systemic and Area Specific.
- Issues:
 - 17 Major
 - 11 Potential
- Credibility of the Review



LESSONS LEARNED

Far Too Many to List! Just a Few.....

- Be Careful of Words Used
- Scope Definition and Control Critical
 - What is the Objective and How Will the Outcome be Used?
- Liaison Team Selection
- Ensuring the Infrastructure is in Place to Support Review



EM Environmental Management

safety ❖ performance ❖ cleanup ❖ closure



Hanford Waste Treatment and
Immobilization Plant Project

LESSONS LEARNED

A FEW MORE

- Information Flow to the Review Team
- Time Requirements and Reviewer Availability
- Management's Support
- Report Formulation and Support
- Outline Post Review Follow-up Strategy



WTP PATH FORWARD

- Developed Response Plan for Each Issue
- Formed New Department (Process Engineering and Technology)
- Continued Involvement for Review of Plans by Appropriate EFRT Members
- Engage EFRT Members in Reviews with Other Outside Groups
- Updating the List of All Known Issues

